



Daily Report

Well ID: 16A(78)-32-STIM1

Job ID: Circulation Test

Field: FORGE

Utah FORGE

Well Name: FORGE 16A(78)-32-STIM1

County: Beaver State: UT Country: United States

Report No: 30

Report For 06:00 AM 04-Sep-24

Operator:	U of U / FORGE Project	Rig:		Spud Date:	12-Apr-22	Daily Cost / Mud (\$):	---
Measured Depth (ft):	10987.0	Last Casing:		Wellbore:	Original Wellbore	AFE No.	AFE (\$)
Vertical Depth (ft):	8559.0	Next Casing:		RKB Elevation (ft):	30.5	---	Actual (\$)
Proposed TD (ft):		Last BOP Test:		Job Reference RKB (ft):		---	---
Hole Made (ft) / Hrs:	0.0 / 0.0	Next BOP Test:		Working Interest:		Totals:	---
Average ROP (ft/hr):						Job/Well (\$):	---
Days (actual / plan):	Drilling 0 / 0,	Flat 0 / 0,	Complete 0 / 0,	Total 0 / 0		DOL:	30
Pers/Hrs:	Operator: 2 / 24	Contractor: 0 / 0	Service: 15 / 180	Other: 0 / 0	Total:		17 / 204

Safety Summary: No incidents or events reported.

Current Operations: Pumping at 10.0 bpm. Samples being taken as per schedule. Total bbls pumped on circulation test 355,594.

Planned Operations: Complete step 7 of circulation test. Reduce rate from 10 bpm in 2 1/2 bbl increments. Shut well in and let stabilize. Conduct California State University, Long Beach (Matt Becker) planned testing.

Wellsite Supervisors: Leroy Swearingen

Tel No.:

Operations Summary

From	To	Elapsed	End MD	Code	Operations Description	Non-Prod
6:00	6:00	24.00	10,987.0	PUMP	Pumping Step 7 on pump schedule at 10.0 bpm. Monitor wellhead pressure. Shalestone sampling separator discharge and Minion tank. 07:30 - 2,798 psi 09:30 - 2,808 psi 11:30 - 2,801 psi 13:30 - 2,810 psi 15:30 - 2,801 psi 17:30 - 2,793 psi 19:30 - 2,792 psi 21:30 - 2,810 psi 23:30 - 2,812 psi 01:30 - 2,813 psi 03:30 - 2,802 psi 05:30 - 2,819 psi Pason hooking up 2" flow meter on discharge line to sump for CSULB testing. Checked out 16B discharge flow meter and separator discharge flow meters.	

Management Summary

Pumped Step 7 on pump schedule at 10.0 bpm. Monitored wellhead pressure. Shalestone sampling separator discharge and Minion tank. Pason hooked up 2" flow meter on discharge line to sump for CSULB testing. Checked out 16B discharge flow meter and separator discharge flow meters.

Safety Information

First Aid Treatments: 0 Medical Treatments: 0 Lost Time Incidents: 0 Days Since LTI:

☐ BOP Test ☐ Crownamatic Check

Weather Information

Sky Condition:	Sunny	Visibility:	10
Air Temperature:	87 degF	Bar. Pressure:	
Wind Speed/Dir:	18 / SSW	Wind Gusts:	