



Daily Completion Report

Well ID: 55-29
Field: Newberry

AltaRock Energy Inc.

Well Name: Newberry 55-29

Report No: 20 **Report For 06:00 AM October 13, 2012**

Project Manager: Michael Moore	Cost Incurred to Date: \$4,411,631.25	State: OR
Measured Depth (ft.): 10,060	Field Tickets: Cascade Pump	County: Deschutes
Vertical Depth (ft.):		Field: Newberry
Plug Back MD:		
Plug Back TVD:		

Current Operations: Continue electrical wiring work, instrumentation wiring and PLC programming. Install recirc line valves and flow line. Prep DTS for deployment.

Prior Operations: Continue electrical wiring work, instrumentation and PLC programming. Install recirc line.

Planned Operations: Flush pumping system. Install DTS. Anchor pump skid. Install 2" recirc line. Go through start-up procedures.

Well site Supervisors: Ted DeRocher Michael Moore **Tel No.: 775-830-7406 541-410-1795**

Operations Summary

From	To	Elapsed	Code	Operations Description
8:00	18:00	10.00	134.000	Install instrumentation
9:30	18:00	8.50	134.000	Continue programing data logging visualization.
10:00	16:00	6.00	134.000	Cascade pump continued to wire. Terminate discharge flow meter, source converter on VFD, tank level transducer. Anchor pump skid.
8:00	14:00	6.00	134.000	Advanced NorthWest welder onsite to help weld flowback line. Taylor NW crew onsite to finish 2" recirc line.

Issued PO's

VENDOR	AMOUNT	DESCRIPTION
Bend Oil	\$5,581.71	Fuel generators to prep for start up

Activity Comments