



Daily Completion Report

AltaRock Energy Inc.

Well ID: 55-29
Field: Newberry

Well Name: Newberry 55-29

Report No: 13 **Report For 06:00 AM October 4, 2012**

Project Manager: Michael Moore	Cost Incurred to Date: \$4,340,535.03	State: OR
Measured Depth (ft.): 10,060	Field Tickets: Cascade Pump	County: Deschutes
Vertical Depth (ft.):		Field: Newberry
Plug Back MD:		

Plug Back TVD:

Current Operations: Install HP piping from stim pumps to wellhead. Continue electrical wiring work and PLC programming. Prep to test RFR line pumping uphill to 46-16

Prior Operations: Install HP piping from stim pumps to wellhead. Unload TZIM. Pick-up supply for pipe support. Continue electrical wiring work and PLC

Planned Operations: Install wellhead cross and logging spool, continue HP piping . Continue electrical wiring work and PLC programming. DTS training

Well site Supervisors: Ted DeRocher Michael Moore **Tel No.: 775-830-7406 541-410-1795**

Operations Summary

From	To	Elapsed	Code	Operations Description
6:30	17:00	10.50	134.000	Baker Hughes service rep onsite to check pump alignment and finish wiring the VFD
6:30	18:00	11.50	134.000	Continue programing data logging visualization and PLC controls
10:00	16:00	6.00	134.000	Cascade pump continued to wire stim pump and PLC
7:00	17:00	10.00	134.000	Hudsen Mechanical installing HP piping on stim pump side
17:00	18:00	1.00	134.000	Modify RFR line to prep for uphill water delivery testing

Issued PO's

VENDOR	AMOUNT	DESCRIPTION

Activity Comments

Advance NorthWest welding will start shop welding. BMP enterprise mobilized for DTS install, will arrive on site today the prep for DTS training and install this weekend.