



Daily Completion Report

Well ID: 55-29
Field: Newberry

AltaRock Energy Inc.

Well Name: Newberry 55-29

Report No: 17 **Report For 06:00 AM October 10, 2012**

| | | |
|---------------------------------------|----------------------------------------------|--------------------------|
| Project Manager: Michael Moore | Cost Incurred to Date: \$4,340,535.03 | State: OR |
| Measured Depth (ft.): 10,060 | Field Tickets: Cascade Pump | County: Deschutes |
| Vertical Depth (ft.): | | Field: Newberry |
| Plug Back MD: | | |

Plug Back TVD:

Current Operations: Finishing HP piping . Continue electrical wiring work and PLC programming. Thread pipe for 2" recirc line, install metering run.

Prior Operations: Continue HP piping . Continue electrical wiring work and PLC programming. Thread pipe for 2" recirc line.

Planned Operations: Install instrumentation. Continue electrical wiring work and PLC programming. Spool DTS

Well site Supervisors: Ted DeRocher Michael Moore **Tel No.: 775-830-7406 541-410-1795**

Operations Summary

| From | To | Elapsed | Code | Operations Description |
|-------|-------|---------|---------|---------------------------------------------------------------------------------------------------------|
| 9:00 | 17:00 | 8.00 | 134.000 | Thread 2" recirc line. Installing metering run and completing RFR piping into stim pump inlet. |
| 7:00 | 18:00 | 11.00 | 134.000 | Continue programing data logging visualization and PLC controls. |
| 10:00 | 16:00 | 6.00 | 134.000 | Cascade pump continued to wire stim pump and PLC. installed 4" recirc line from separator to RFR tanks. |
| 7:00 | 17:00 | 10.00 | 134.000 | Hudsen Mechanical finished HP piping. We now have pipe connected to the wellhead. |
| 9:00 | 14:00 | 5.00 | 129.000 | Sampling water monitoring wells. |
| | | | | |
| | | | | |

Issued PO's

| VENDOR | AMOUNT | DESCRIPTION |
|--------|--------|-------------|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

Activity Comments

DTS arrived yesterday. BMP will respool the DTS unto our steel drum, calibrate and prep for install on Thursday.