



**Daily Completion Report**

Well ID: 55-29  
Field: Newberry

**AltaRock Energy Inc.**

Well Name: Newberry 55-29

**Report No: 12** **Report For 06:00 AM October 3, 2012**

Project Manager: Michael Moore	Cost Incurred to Date: \$4,340,535.03	State: OR
--------------------------------	---------------------------------------	-----------

Measured Depth (ft.): 10,060	Field Tickets: Cascade Pump	County: Deschutes
------------------------------	-----------------------------	-------------------

Vertical Depth (ft.):		Field: Newberry
-----------------------	--	-----------------

Plug Back MD:		
---------------	--	--

Plug Back TVD:

Current Operations: Install HP piping from stim pumps to wellhead. Unload TZIM. Pick-up supply for pipe support. Continue electrical wiring work and PLC

Prior Operations: Finish backfill around wellhead. Continue pump/PLC wiring. Procure dunnage for HP piping. Fork lift and HP piping delivered to site.

Planned Operations: Install HP piping from stim pumps to wellhead. Install wellhead cross and logging spool. Continue electrical wiring work and PLC programming.

Well site Supervisors: Ted DeRocher Michael Moore Tel No.: 775-830-7406 541-410-1795

**Operations Summary**

From	To	Elapsed	Code	Operations Description
7:00	9:00	2.00	134.000	TZIM delivery truck arrived onsite. Prep and unload TZIM on wellpad.
9:00	12:00	3.00	134.000	Hudsen Mechanical and Cascade Pump shimmed Stim pump to level HP piping. TNG wellhead cross and remaining valves arrived on site.
10:00	15:00	5.00	134.000	Cascade pump pulling wire through conduits
12:00	17:00	5.00	134.000	Hudsen Mechanical installing HP piping on stim pump side
10:00	18:00	8.00	134.000	GeoTech webinar. Install firewall in office trailer. Continue programming data logging visualization.

**Issued PO's**

VENDOR	AMOUNT	DESCRIPTION
Swift Steel	\$1,234.00	140ft of 4" box tubing and 5ft 8" x 1/2" plate
LaPine Redi-Mix	\$384.00	24 yrds pit run to backfill around wellhead

**Activity Comments**

Baker Hughes will arrive tomorrow and complete the VFD wiring this week (transformers/mod bus). Remaining shipment from Bakersfield Pipe and Supply will arrive tomorrow/Thursday. Advance NorthWest welding will start shop welding. BMP enterprise mobilized for DTS install, will arrive on site by Thursday 10/5/12.