



Daily Completion Report

Well ID: 55-29
Field: Newberry

Altarock Energy Inc.

Well Name: Newberry 55-29

Report No: 9 **Report For 06:00 AM September 28, 2012**

Project Manager: Michael Moore		Cost Incurred to Date:	\$4,258,968.12	State: OR
Measured Depth (ft):	10,060	Field Tickets:	Cascade Pump & Specialty Welding	County: Deschutes
Vertical Depth (ft):				Field: Newberry
Plug Back MD:				
Plug Back TVD:				
Current Operations: Welding flowline/injection line. Arrange for shipping of remaining TNG wellhead valves, set-up communication between PLC				
Prior Operations: Electrical wiring, road sign work, public meeting				
Planned Operations: Welding flowline/injection line. Program PLC controls				
Well site Supervisors: Ted DeRocher Michael Moore		Tel No.: 775-830-7406 541-410-1795		

Operations Summary

From	To	Elapsed	Code	Operations Description
8:00	15:00	7.00	126.000	Jon working with Seth on remaining solar panel installs. Rock fall warning signs put up on Paulina Peak.
9:30	17:00	7.50	139.000	Lawrence from Specialty Welding working on separator inlet weld and cutting wellhead cellar.
8:00	18:00	10.00	134.00	Larry/Yini/Matt working on PLC install onsite. Cascade pump installing sensor conduit on stim pumps.

Issued PO's

VENDOR	AMOUNT	DESCRIPTION

Activity Comments

Specialty welding field ticket (\$552.5). Wellhead cross from TNG will be ready for shipment on Monday 10/1. Placed order with Paramount Supply for instrumentation wiring.