



Daily Completion Report

Utah FORGE

Well ID: FORGE 16B(78)-32

Job ID: Clean Out

Well Name: FORGE 16B(78)-32

Field: FORGE

Sect: 32 Town: 26S Rng: 9W County: BEAVER State: UT

Report No: 6

Report For 06:00 AM 03-Aug-24

Operator:	Utah FORGE	Rig:	WOR 117	Wellbore:	Original Wellbore	Daily Cost / Fluid (\$):	---
Measured Depth (ft):	10947.0	Completion Days (act.):	6	Casing Head Elev (ft/hr):	5415.0	AFE No.	---
Vertical Depth (ft):	8357.0			Orig RKB Elev(ft):	30.5	AFE (\$)	Actual (\$)
		Days On Location:	6	Job Reference RKB (ft):	16.0	---	---
Last Casing:	7.000 at 10,208	Spud Date:	26-Apr-23			Totals:	---
Plug Back MD (ft):						Job/Well (\$):	---
Plug Back TVD (ft)		Pers/Hrs:	Operator: 1 / 24	Contractor:	8 / 96	Service:	1 / 12
						Other:	0 / 0
						Total:	10 / 132

Safety Summary: No incidents or events reported. Conducted Safety Meeting.

Current Operations: WOD

Planned Operations: Make up BHA 2 and TIH to clean out restriction in casing at 9,012'. Trip out of the hole for logs.

Wellsite Supervisors: Leroy Swearingen

Tel No.:

Engineer(s):

Operations Summary

From	To	Elapsed	End MD	Code	Operations Description	Non-Prod
6:00	6:30	0.50	10,947.0	WOD	WOD	
6:30	7:00	0.50	10,947.0	SAFETY	Safety meeting with WOR 117 crew and rig managers.	
7:00	8:30	1.50	10,947.0	TRPI	Continue tripping in the hole on elevators, picking up singles from 6,739' to 7,930'. Started seeing some hole drag 7,400' to 7,930'.	
8:30	10:00	1.50	10,947.0	CIRC	Connect UDES pump to drill pipe, change valves on wellhead and close pipe rams. Circulate bottoms up to clean hole. Nothing returned to plug catcher or sand separator.	
10:00	11:30	1.50	10,947.0	TRPI	Continue tripping in the hole on elevators, picking up singles from 7,930' to 9,012'. Stack out with 10K weight. Pick up to circulate.	
11:30	12:30	1.00	10,947.0	CIRC	Connect UDES pump to drill pipe, change valves on stack and close pipe rams. Circulate bottoms up to clean hole. 1/8" diameter black, semi hard particles (can be broken with fingernails) in plug catcher, nothing in sand separator.	
12:30	13:30	1.00	10,947.0	OTHER	Work pipe to clear blockage at 9,012'. Could come up but could not go down. Overpull was 15 - 30K at times, but not constant. Did eventually clear to 0 overpull. Worked down at 10K, increasing weight to 45K with no advance in depth.	
13:30	19:30	6.00	10,947.0	TRPO	Lay down 1 joint and trip out of the hole with stands to pick up bit. Rack 115 stands in derrick, begin laying down remaining 56 joints to surface. Drift sub has grooves cut into sides and bottom edge damaged.	
19:30	6:00	10.50	10,947.0	WOD	SDFN.	

Management Summary

PJSM with UDES crew, pushers and FORGE WSM. Continued tripping in the hole on elevators, picking up singles. Circulated bottoms up at 7,930' to clean hole due to drag. Continued tripping in the hole on elevators to 9,012'. Stacked out putting 10K - 45K weight down. Trip out of the hole to surface. SDFN.

Casing/Tubular Information

Type	Size (ins)	Top MD (ft)	Top TVD (ft)	Bottom MD (ft)	Bottom TVD (ft)	Nom. Wgt. (lbs)	Nominal Grade	LOT (lbs/gal)
FULL	16.000	4.0		1,136.0	1,135.0	84	OTHER	
FULL	11.750	-3.0	3.0	4,836.9	4,836.9	65	OTHER	
LINER	7.000	6.7	0.0	10,208.1	8,061.0	38	OTHER	

Bit/BHA/Workstring Information

BHA - No. 1 - OTHER, 2 XO = 4.21

Perforation Information

Stage: 5 of 5

Perforation Date	Type	Method	Top (ft)	Bottom (ft)	Length (ft)	Comments
23-Apr-24 15:26	GH	TBGGUN	8,774.0	8,883.0	109.0	8,774'-8,778', 8,834'-8,838', 8,870'-8,874', 8,879'-8,883' Did not frac this stage.

Stage: 4 of 5

Perforation Date	Type	Method	Top (ft)	Bottom (ft)	Length (ft)	Comments
17-Apr-24 00:00	GH	TBGGUN	8,958.0	9,058.0	100.0	8,958'-8,962', 8,995'-8,999', 9,026'-9,030', 9,054'-9,058'



Daily Completion Report

Utah FORGE

Well ID: FORGE 16B(78)-32

Job ID: Clean Out

Well Name: FORGE 16B(78)-32

Field: FORGE

Sect: 32 Town: 26S Rng: 9W County: BEAVER State: UT

Report No: 6

Report For 06:00 AM 03-Aug-24

Perforation Information

Stage: 3 of 5

Perforation Date	Type	Method	Top (ft)	Bottom (ft)	Length (ft)	Comments
15-Apr-24 00:00	GH	TBGGUN	9,265.0	9,393.0	128.0	9,265'-9,269', 9,343'-9,347', 9,389'-9,393'

Stage: 2 of 5

Perforation Date	Type	Method	Top (ft)	Bottom (ft)	Length (ft)	Comments
13-Apr-24 00:00	OTHER	TBGGUN	9,429.0	9,512.0	83.0	5 x 4' guns 9,429'-9,433', 9,447'-9,451', 9,459'-9,463', 9,475'-9,479', 9,508'-9,512'

Stage: 1 of 5

Perforation Date	Type	Method	Top (ft)	Bottom (ft)	Length (ft)	Comments
10-Apr-24 14:00	DP	TBGGUN	9,690.4	9,773.4	83.0	4 x 4' guns 9,690'-9,694', 9,745'-9,749', 9,756'-9,760', 9,769'-9,773'

Safety Information

Meetings/Drills	Time	Description
Safety	30	PJSM with UDES personnel. Pinch points, suspended loads, slips, trips and falls, tripping pipe.
First Aid Treatments:	0	Medical Treatments: 0 Lost Time Incidents: 0 Days Since LTI:
<input type="checkbox"/> BOP Test		<input type="checkbox"/> Crownamatic Check

Weather Information

Sky Condition:	Clear	Visibility:	10
Air Temperature:	94 degF	Bar. Pressure:	
Wind Speed/Dir:	4 / SSW	Wind Gusts:	