Biax Experiment

For current calibrations - gpfs/group/cjm38/default/Calibrations/

Revised: 30 Nov. 2021

Exp. Name: p5756s04Gniess50 **Operator(s):** Affinito, Marone Temperature (°C): 24.6 Relative Humidity (%): 100

Date/Time: 25/07/2022 Hydraulics start: 5421.2 Hydraulics end: 5424.4 Data Logger/Control File: 8-chan FORGE

Purpose/Description: FORGE Project Run with the Gniess Sample, 50, 25, 75 and 100 Mpa. Vstep and SHS Sequence at e stress.

Sample Block Used and Thickness with ${\bf no}$ Sample: Steel 5x5 cm

Using plain side blocks -no ptz- and 10x10 cm 3 component pzt loading platens (10.1A and 10.1B)

Material: Gniess
Particle Size, Distribution: ; 125 $< 125 \mu m$
Benchtop Sample Thickness (mm): 81.2
Pre-Compaction Sample Thickness (mm): 80.55
Post-Compaction Sample Thickness (mm): 77.48

	Block 1	Block 2
Empty Block Weight (g)	0	0
Weight of Material Used (g)	0	0
Sample Block Weight (g)	0	0
Weight of Gouge (g)	0	0

Load Cells: Con			Contact Area: 0.0	$0025 \ m^2$
Load cell name	Calibrations (mV/kN)	Target stress (MPa)	Init. Voltage	Volt. @ load
44mm Solid Horiz	12.894	50, 25, 75, 199	-0.388	1.22375, 0.41787,
44mm Solid Horiz	(V/MPa): 0.0322	50, 25, 75, 1 xx	-0.300	$\begin{array}{c} 1.22375, & 0.41787, \\ 2.02963, 2.8355 \end{array}$
44mm Solid Vert	13.074	0	0	0.
	(V/MPa): 0.0327		0	0.

Displacement Transducers

$Gain \ (mm/V)$
0.756
0.568

Horizont	al Servo Settings	
P:	Datten:	
I:	Feedback:	
D:	E-gain:	
Vertical Servo Settings		
P:	Datten	
I:	Feedback:	
D:	E-gain:	

Chilled water at HPS	Chiller Unit	Proc. water @ Chiller		
1. Temp In (°F):	6. Panel Temp (°F):	10. Temp In (°F):		
2. Pres. In (psi):	7. Panel Pres. (psi):	11. Pres. In (psi):		
3. Temp Out (°F):	8. Near Pres. In (psi):	12. Temp Out (°F):		
4. Pres. Out (psi):	9. Near Pres. Out (psi):	13. Pres. Out (psi):		
5. Flow (lpm):				
Hyd. Power Supply (HPS)				
14. Tank Temp (°C):	15. Temp. Out (°C):	16. Pres. Out (psi):		

Experiment Notes

- # Sample was left in humidity bag for 4 hours, surfaces were dusted with water and water was poured on gouge before/after compacting.
- #~450 NS Inc. 50 MPa
- # Post-Compaction Panel Reading: 3.549mm
- # Pre-Shear Compacion Panel Reading: 3.679mm
- # 1600 Shearing @ 10um/s for 6mm
- # 9000 VStep Sequence and Run 1(P-Wave)
- $\#\,$ AC Run 2 (S-Wave) For the Final two VS teps
- $\#\,$ SHS Sequence (Run 3, P-Wave)
- $\#\,$ 1967000 Unload to 25MPa and Shear 2mm
- # 1970150 VStep Sequence 2 (Run 4: P-Wave)
- # SHS Sequence 2 (Run 5: P-Wave) Note: Stopped Run after first 4 holds.
- $\#\,$ We will not do any more acoustics to keep the mech file smaller.
- #~3865000 NS Inc 75MPA and Shearing Begins @ 10um/s
- #~3868800 VStep and SHS Sequence
- $\#\,$ End of Test, Took stress down and sample out.

decided to quit at 75 MPa to check forcing blocks. They were fine. No damage to grooves We'll go to 100 MPa next time.