



DAILY COMPLETION REPORT

RPT DATE: 01/10/2021

RPT NUM: 7

RIG: Frontier Rig 16

WELL/JOB INFORMATION

WELL NAME: **FORGE 16A [78]-32**

JOB: DFIT

FIELD:

LEASE:

AFE #:

API #:

CONTRACTOR: Frontier Drilling

SUPERVISOR: D Winkler, L Swearingen, V Welch

TD: 10,987

TMD

8,559

TVD

RIG PHONE:

PBTD:

TMD

TVD

EMAIL:

Present Ops: MAKE UP STRING SHOT AND RUN IN HOLE WITH EXTREME WIRELINE

Next 24 Hours: **FREE STUCK PACKER, LAY DOWN DRILL PIPE**

TIME LOG

From	To	Hrs	Phase	Activity	NPT Code	Operations
6:00	12:00	6.0				Working pipe to release packer at 10,606'
12:00	18:00	6.0				Rig up Extreme Wireline Service. Run string shot assembly #1 to back off top of packer. Shot failed to fire. Pull wireline and rewire head on tool and string shot. Run in hole with string shot assembly #2 to back off. Shot failed to fire.
18:00	5:30	11.5				Circulate for temperature at 10 bbl/min Modify shot rot on wireline to protect primer cord
5:30	6:00	0.5				Make up string shot assembly #3 and run in hole for back-off at top of packer
Total Hours		24.0				

FLUID DATA

Fluid Type		Weight	
Fluid Loss Day		Fluid Loss Cum	

CONSUMABLES

Type	Daily Rec'd	Daily Used	Daily Net	Cum Rec'd	Cum Used	Amount on Hand
Fuel		18,412	-1,605	18,412	1,605	9,264
Drill Water		314		314		314

SAFETY

Safety Meeting Topic	Tripping pipe, cold weathe operations				
Last BOP Test	1/5/2021	BOP Test Due	2/5/2021	Accidents	None

CASING

Type	OD	ID	Weight	Grade	Bottom MD	Connection	Remarks
Conductor	20	19.000	54	A53B	130	Welded	
Surface	13.375	12.410	68	L-80	1,629	BTC	
Intermediate	9.625	8.750	40	HCL-80	5,110	BTC	
Production	7	5.920	38	T-95	10,787	JFELION	

PERFORATIONS

Stage	Top MD	Bottom MD	Density	EHD	Phasing

FRAC

Stage	Pump Time	Avg Rt / PSI	Max Rt / PSI	Stage	Pump Time	Avg Rt / PSI	Max Rt / PSI