



# Daily Drilling Report

Well ID: 16A(78)-32-STIM1

Field: FORGE

Utah FORGE

Well Name: 16A(78)-32-STIM1

County: Beaver State: UT Country: United States

Report No: 10

Report For 06:00 AM 23-Apr-22

|                            |            |                        |             |                         |                   |                        |                        |
|----------------------------|------------|------------------------|-------------|-------------------------|-------------------|------------------------|------------------------|
| Operator:                  | Utah FORGE | Rig:                   | Frontier 28 | Spud Date:              | 12-Apr-22         | Daily Cost / Mud (\$): | ---                    |
| Measured Depth (ft):       | 10987.0    | Last Casing:           |             | Wellbore:               | Original Wellbore | AFE No.                | AFE (\$) Actual (\$)   |
| Vertical Depth (ft):       | 8540.0     | Next Casing:           |             | RKB Elevation (ft):     |                   | ---                    | ---                    |
| Proposed TD (ft):          |            | Last BOP Test:         |             | Job Reference RKB (ft): |                   | ---                    | ---                    |
| Hole Made (ft) / Hrs:      | 0.0 / 0.0  | Next BOP Test:         |             | Working Interest:       |                   | Totals:                | ---                    |
| Average ROP (ft/hr):       |            |                        |             |                         |                   | Well Cost (\$):        | ---                    |
| Drilling Days (act./plan): | 8/0        | Flat Days (act./plan): | 2/0         | Total Days (act./plan): | 10/0              | Days On Location:      | 13                     |
| Pers/Hrs: Operator:        | 6 / 72     | Contractor:            | 12 / 144    | Service:                | 3 / 72            | Other:                 | 2 / 24 Total: 23 / 312 |

**Safety Summary:** No incidents or events reported. Conducted Safety Meeting.

**Current Operations:** Starting to nipple down BOPs.

**Planned Operations:** Nipple down BOPs. Nipple down muffler. Empty mud pits. Release rig.

**Toolpusher:** Allen Nelson

**Wellsite Supervisors:** Randy Baldwin

Tel No.:

## Operations Summary

| From  | To    | Elapsed | End MD(ft) | Code  | Operations Description   | Non-Prod |
|-------|-------|---------|------------|-------|--|----------|
| 6:00  | 8:30  | 2.50    | 10,987.0   | TRPO  | Tripped out of the hole with bridge plug No. 1 F/4,200' to Surface.  |          |
| 8:30  | 9:30  | 1.00    | 10,987.0   | BHAOP | Closed blind rams with bridge plug above the BOPs.<br>Pumped 3 bpm with MTS down string to release bridge plug from retrieving tool.<br>Laid down bridge plug and retrieving tool.<br>Bridge plug had chips of rubber element missing on top and bottom, but good all around the center of the element. 2 of the slips were broken, but all pieces were there.<br>Rigged down standpipe and 2" treating iron from MTS. |          |
| 9:30  | 12:15 | 2.75    | 10,987.0   | TRPI  | Tripped in hole with drill pipe F/ Surface T/5,219'.   |          |
| 12:15 | 12:30 | 0.25    | 10,987.0   | CIRC  | Circulated and cooled well.  |          |
| 12:30 | 19:00 | 6.50    | 10,987.0   | TRPO  | Tripped out of the hole laying down drill pipe F/5,219' T/30'.   |          |
| 19:00 | 20:00 | 1.00    | 10,987.0   | TRPI  | Tripped in the hole F/30' T/1,977'.  |          |
| 20:00 | 21:00 | 1.00    | 10,987.0   | REPS  | Adjusted clamps on elevators on bales.   | X        |
| 21:00 | 22:00 | 1.00    | 10,987.0   | TRPI  | Tripped in the hole F/1,977' T/6,257' w/ drill pipe and collars.   |          |
| 22:00 | 22:15 | 0.25    | 10,987.0   | CIRC  | Circulated and cooled well.  |          |
| 22:15 | 23:00 | 0.75    | 10,987.0   | TRPO  | Tripped out of the hole laying down drill pipe F/6,257' T/6,074'.  |          |
| 23:00 | 0:30  | 1.50    | 10,987.0   | REPS  | Worked on top drive generator. Oil pressure sending gauge fault.   | X        |
| 0:30  | 4:30  | 4.00    | 10,987.0   | TRPO  | Tripped out of the hole laying down drill pipe F/6,074' T/273'.  |          |
| 4:30  | 5:15  | 0.75    | 10,987.0   | TRPO  | Tripped out of the hole laying down drill collars.<br>Filled hole.   |          |
| 5:15  | 6:00  | 0.75    | 10,987.0   | OTHER | Closed master valve and secured well.  |          |

## Management Summary

Tripped out of the hole with bridge plug No 1 F/4,200' T Surface. Laid down bridge plug and retrieving tool. Tripped in hole with drill pipe T/5,219'. Tripped out of the hole laying down drill pipe. Tripped in the hole T/6257'. (The rest of stands from derrick of drill pipe and drill collars). Tripped out of the laying down drill pipe. Laid down drill collars. CLOSED MASTER VALVE and secured well. Laid down rental equipment.

## Comments

Fuel on hand 5634 gals.  
Total NPT to date 16.75 HR

## Bit/BHA/Workstring Information

BHA - No. 8 - OTHER, XO = 2.74

## Rig Information

**Equipment Problems:**

**Location Condition:**

**Transport:**

## Drill Pipe Inventory

| DP Size | Joints | Weight | Grade | Thread | DP Size | Joints | Weight | Grade | Thread |
|---------|--------|--------|-------|--------|---------|--------|--------|-------|--------|
| 3.500   | 370    | 13.3   | S-135 | 3.5IF  |         |        |        |       |        |



## Daily Drilling Report

Well ID: 16A(78)-32-STIM1

Field: FORGE

Utah FORGE

Well Name: 16A(78)-32-STIM1

County: Beaver State: UT Country: United States

Report No: 10

Report For 06:00 AM 23-Apr-22

### Safety Information

| Meetings/Drills | Time | Description |
|-----------------|------|-------------|
|-----------------|------|-------------|

|        |    |   |
|--------|----|---|
| Safety | 30 | Pre-tour safety meetings with both crews. PJSM with MTS |
|--------|----|---|

|                       |                     |                      |                 |
|-----------------------|---------------------|----------------------|-----------------|
| First Aid Treatments: | Medical Treatments: | Lost Time Incidents: | Days Since LTI: |
|-----------------------|---------------------|----------------------|-----------------|

|                                   |  |
|-----------------------------------|--|
| <input type="checkbox"/> BOP Test | <input type="checkbox"/> Crownamatic Check |
|-----------------------------------|--|

### Weather Information

|                  |          |                |    |
|------------------|----------|----------------|----|
| Sky Condition:   | Cloudy   | Visibility:    | 14 |
| Air Temperature: | 55 degF  | Bar. Pressure: |    |
| Wind Speed/Dir:  | 10 / SSW | Wind Gusts:    | 20 |