



Daily Drilling Report

Well ID: 16A(78)-32-STIM1

Field: FORGE

Utah FORGE

Well Name: 16A(78)-32-STIM1

County: Beaver State: UT Country: United States

Report No: 11

Report For 06:00 AM 24-Apr-22

Operator:	Utah FORGE	Rig:	Frontier 28	Spud Date:	12-Apr-22	Daily Cost / Mud (\$):	---
Measured Depth (ft):	10987.0	Last Casing:		Wellbore:	Original Wellbore	AFE No.	AFE (\$) Actual (\$)
Vertical Depth (ft):	8540.0	Next Casing:		RKB Elevation (ft):		---	---
Proposed TD (ft):		Last BOP Test:		Job Reference RKB (ft):		---	---
Hole Made (ft) / Hrs:	0.0 / 0.0	Next BOP Test:		Working Interest:		Totals:	---
Average ROP (ft/hr):						Well Cost (\$):	---
Drilling Days (act./plan):	9/0	Flat Days (act./plan):	2/0	Total Days (act./plan):	11/0	Days On Location:	14
Pers/Hrs: Operator:	3 / 36	Contractor:	12 / 144	Service:	1 / 10	Other:	2 / 24 Total: 18 / 214

Safety Summary: No incidents or events reported. Conducted Safety Meeting.

Current Operations: Rigging down rig.

Planned Operations: Lay down top drive. Finish rigging down rig. Lay derrick over. Load out muffler, Weatherford, Cameron, Rain for Rent and San Joaquin.

Toolpusher: Allen Nelson

Wellsite Supervisors: Randy Baldwin

Tel No.:

Operations Summary

From	To	Elapsed	End MD(ft)	Code	Operations Description	Non-Prod
6:00	15:00	9.00	10,987.0	RIGD	Nipped down BOPE. Closed master valve and secured well. Installed companion valve on master valve. Rigged down Muffler. Emptied mud pits and baker tanks. RELEASED RIG AT 15:00.	
15:00	20:00	5.00	10,987.0	RIGD	Rigged down rig floor and top drive. Pason rigged down.	
20:00	6:00	10.00	10,987.0	WOD	Waited on daylight.	

Management Summary

Nipped down BOPE. Closed master valve and secured well. Installed companion valve on master valve. Rigged down Muffler. Emptied mud pits and baker tanks. RELEASED RIG AT 15:00. Rigged down rig floor and top drive.

Comments

Fuel on hand gals.
Total NPT to date 16.75 HR
RELEASED RIG AT 15:00
Pason rigged down.

Bit/BHA/Workstring Information

BHA - No. 8 - OTHER, XO = 2.74

Rig Information

Equipment Problems:

Location Condition:

Transport:

Drill Pipe Inventory

DP Size	Joints	Weight	Grade	Thread	DP Size	Joints	Weight	Grade	Thread
3.500	370	13.3	S-135	3.5IF					

Safety Information

Meetings/Drills	Time	Description
Safety	30	Pre-tour safety meetings with both crews.
First Aid Treatments:	Medical Treatments:	Lost Time Incidents:
Days Since LTI:		
<input type="checkbox"/> BOP Test	<input type="checkbox"/> Crownamatic Check	

Weather Information

Sky Condition:	Clear	Visibility:	15
Air Temperature:	56 degF	Bar. Pressure:	
Wind Speed/Dir:	10 / NNE	Wind Gusts:	16