



Daily Drilling Report

Well ID: 16A(78)-32-STIM1

Field: FORGE

Utah FORGE

Well Name: 16A(78)-32-STIM1

County: Beaver State: UT Country: United States

Report No: 9

Report For 06:00 AM 22-Apr-22

Operator:	Utah FORGE	Rig:	Frontier 28	Spud Date:	12-Apr-22	Daily Cost / Mud (\$):	---
Measured Depth (ft):	10987.0	Last Casing:		Wellbore:	Original Wellbore	AFE No.	AFE (\$) Actual (\$)
Vertical Depth (ft):	8540.0	Next Casing:		RKB Elevation (ft):		---	---
Proposed TD (ft):		Last BOP Test:		Job Reference RKB (ft):		---	---
Hole Made (ft) / Hrs:	0.0 / 0.0	Next BOP Test:		Working Interest:		Totals:	---
Average ROP (ft/hr):						Well Cost (\$):	---
Drilling Days (act./plan):	7/0	Flat Days (act./plan):	2/0	Total Days (act./plan):	9/0	Days On Location:	12
Pers/Hrs: Operator:	6 / 72	Contractor:	12 / 144	Service:	3 / 72	Other:	2 / 24 Total: 23 / 312

Safety Summary: No incidents or events reported. Conducted Safety Meeting.

Current Operations: Tripping out of the hole with bridge plug No 1 at 4,200'.

Planned Operations: Finish tripping out of the hole with bridge plug. Lay down drill pipe.

Toolpusher: Allen Nelson

Wellsite Supervisors: Randy Baldwin

Tel No.:

Operations Summary

From	To	Elapsed	End MD(ft)	Code	Operations Description	Non-Prod
6:00	7:00	1.00	10,987.0	BHAOP	PJSM with FORGE DSM, MTS, Interwell and Frontier Drilling personnel. Made up bridge plug retrieving tool. Tested tool with MTS pumping 2 bpm. Good test.	
7:00	12:00	5.00	10,987.0	TRPI	Tripped in the hole T/ 10,466'. (Top of bridge plug No2). Filled pipe at 5,016'. Filled pipe at 7,490'.	
12:00	13:00	1.00	10,987.0	CIRC	Latched onto bridge plug No 2. Pulled up and un-seated. Well started flowing approx. 2 bpm up drill pipe and annulus. Temp out was 198 deg F. Pumped 10 bbls of cold water down the drill pipe at 0.7 bpm at 105 psi.	
13:00	19:00	6.00	10,987.0	TRPO	Tripped out of the hole with bridge plug F/10,466' T/Surface.	
19:00	20:00	1.00	10,987.0	BHAOP	With bridge plug above the BOPs. Closed blind rams. Pumped 3 bpm down string to release bridge plug from retrieving tool. Laid down bridge plug.	
20:00	20:45	0.75	10,987.0	TRPI	Tripped in the hole with bridge plug retrieving tool T/2,818'.	
20:45	21:15	0.50	10,987.0	REPR	Adjusted brakes on draw works.	X
21:15	1:00	3.75	10,987.0	TRPI	Tripped in the hole F/2,818' to 10,600'.	
1:00	1:30	0.50	10,987.0	CIRC	Pumped 27 bbls of cold water at 1.5 bpm at 700 psi.	
1:30	2:00	0.50	10,987.0	TRPI	Tripped in hole F/10,600' T10,665'. (Top of bridge plug No 1). Latched onto bridge plug. Pulled up and un-seated. Well started flowing approx 1.5 bpm up drill pipe and annulus. Temp out was 184 deg F.	
2:00	2:45	0.75	10,987.0	TRPO	Tripped out of the hole with bridge plug No 1 F/10,665' T/9,849'.	
2:45	3:00	0.25	10,987.0	REPR	Tighten fitting on ST80.	X
3:00	6:00	3.00	10,987.0	TRPO	Tripped out of the hole with bridge plug F/9,849' T/4,200'.	

Management Summary

Made up and tripped in hole with bridge plug retrieving tool T/ 10,466'. (Top of bridge plug No 2). Latched onto bridge plug. Pulled up and un-seated. Tripped out of the hole T/surface. Laid down bridge plug. Tripped in the hole with retrieving tool to T/10,665'. (Top of bridge plug No 1). Latched onto bridge plug. Pulled up and un-seated. Tripped out of the hole F/10,665' T/4,200'.

Comments

Fuel on hand 6284 gals.
Total NPT to date 14.25 HR

Bit/BHA/Workstring Information

BHA - No. 7 - OTHER, XO = 2.74

Rig Information

Equipment Problems:

Location Condition:

Transport:

Drill Pipe Inventory

DP Size	Joints	Weight	Grade	Thread	DP Size	Joints	Weight	Grade	Thread
3.500	370	13.3	S-135	3.5IF					



Daily Drilling Report

Well ID: 16A(78)-32-STIM1

Field: FORGE

Utah FORGE

Well Name: 16A(78)-32-STIM1

County: Beaver State: UT Country: United States

Report No: 9

Report For 06:00 AM 22-Apr-22

Safety Information

Meetings/Drills	Time	Description
-----------------	------	-------------

Safety	30	Pre-tour safety meetings with both crews. PJSM with MTS
--------	----	---

First Aid Treatments:	Medical Treatments:	Lost Time Incidents:	Days Since LTI:
-----------------------	---------------------	----------------------	-----------------

<input type="checkbox"/> BOP Test	<input type="checkbox"/> Crownamatic Check
-----------------------------------	--

Weather Information

Sky Condition:	Cloudy, Light rain, hail.	Visibility:	10
----------------	---------------------------	-------------	----

Air Temperature:	40 degF	Bar. Pressure:	
------------------	---------	----------------	--

Wind Speed/Dir:	23 / SSW	Wind Gusts:	40
-----------------	----------	-------------	----