

GENERAL INFORMATION

CUSTOMER	FORGE UTAH	WELL
DATE	7/17/2023	REPORT NUMBER <b>127</b>
RIG / TYPE	Frontier 16	LAST CASING <b>11.75" Int csng</b>
RKB ELEVATION	5447.65'	LAST CASING SHOE (FT MDRT) <b>4839' MD</b>
SPUD DATE	4/26/2023	LAST SURVEY (MD/INC/AZI)) <b>10165' MD/INC 65.97/AZI 103.61</b>
MIDNIGHT DEPTH (FT MDRT)	10947' MD	COMPANY REPRESENTATIVES <b>Leroy Swearingen/Brian Gresham</b>
PREVIOUS MIDNIGHT DEPTH (FT MDRT)	10947' MD	MUD LOGGERS <b>A.T. Kuhns/Reed Barrett</b>
24 HRS PROGRESS (FT)	0 FT	SAMPLE CATCHERS <b>Nash Cantwell</b>
Current Hole Depth (FT)	10947' MD	

GENERAL MUD INFORMATION

MUD TYPE	WBM	ECD (PPG)	----
MW IN (PPG)	8.4	MUD PIT TEMPERATURE (deg C)	
MW OUT (PPG)	8.4	FLOW LINE TEMPERATURE (deg C)	

DRILLING PARAMETERS (PREVIOUS DRILLING)

PARAMETER	DEPTH	MAXIMUM	AVERAGE
ROP	NO DRILLING THIS TOUR		
WOB			
SPP			
FLOW IN			

LITHOLOGY

FROM / TO DEPTH	Description
First Sample On Tour 10947' MD	NO DRILLING THIS TOUR
12:00 Sample 10947' MD	
Last Sample Before Report 10947' MD	

DRILL EVENTS

LAST 24 HOURS OPERATION SUMMARY	Drill out shoe w/ 12k WOB 70 RPM 250 GPM, Ream & drill Cement F/ 10200' MD T/ 10947' MD, Pump & Circulate high Vis Sweeps x 2, Back ream F/ 10947' MD T/ 10200' MD @ 250 gpm 70 RPM, Pump & circulate sweep
0600 - 1600 OPERATION SUMMARY	TOOH F/ 10200' MD T/ Bit, strap pipe, Move choke house & trip tank out, R/U flex hose to BOP & hard lines, Spot Separator, Housekeeping, Rig Service
NEXT 24 HOURS OPERATION	Prepare for logging runs