



Daily Report

Well ID: FORGE 16B(78)-32 Job ID: 30 Day Flow Test

Field: FORGE

Utah FORGE

Well Name: FORGE 16B(78)-32

Sect: 32 Town: 26S Rng: 9W County: BEAVER State: UT

Report No: 28

Report For 06:00 AM 03-Sep-24

Operator:	U of U / FORGE Project	Rig:		Spud Date:	26-Apr-23	Daily Cost / Mud (\$):	---
Measured Depth (ft):	10947.0	Last Casing:	7.000 at 10,208	Wellbore:	Original Wellbore	AFE No.	AFE (\$) Actual (\$)
Vertical Depth (ft):	8559.0	Next Casing:		RKB Elevation (ft):	30.5	---	---
Proposed TD (ft):	10658.0	Last BOP Test:		Job Reference RKB (ft):	0.0	---	---
Hole Made (ft) / Hrs:	0.0 / 0.0	Next BOP Test:		Working Interest:		Totals:	---
Average ROP (ft/hr):						Job/Well (\$):	---
Days (actual / plan):	Drilling 0 / 22,	Flat 0 / 0,	Complete 0 / 52,	Total 0 / 74		DOL:	28
Pers/Hrs:	Operator: 2 / 12	Contractor: 0 / 0	Service: 14 / 168	Other: 3 / 24	Total:		19 / 204

Safety Summary: No incidents or events reported.

Current Operations: Pump Circulation Test at 10.0 bpm. Monitor wellhead pressure, flowline temperature and separator liquid discharge flow on 16B(78)-32. Silixa monitoring intervention fiber. Calculated percent steam fraction is 16%. Transfer return water from sump to 125K pit, 140,536 bbls transferred. 58B-32 water well turned off, 168,739 bbls transferred on new allotment, 233,710 bbls total from well.

Planned Operations: Continue pumping circulation test. 341,090 bbls of planned 406,704 bbls pumped. SageRider, Silixa and Wagstaff scheduled to be on location to remove intervention fiber from well.

Wellsite Supervisors: Leroy Swearingen

Tel No.:

Operations Summary

From	To	Elapsed	End MD	Code	Operations Description	Non-Prod
6:00	6:00	24.00	10,947.0	EVAL	Continue pumping Step 7 of pump schedule. Monitor wellhead pressure, flowline temperature and separator liquid discharge flow. RESMAN sampling as per schedule. Shalestone sampling separator discharge. Silixa monitoring intervention fiber. 58B-32 water well turned off. 07:30 - P 251 psi, T 362°F, F 376 gpm 09:30 - P 252 psi, T 363°F, F 377 gpm 11:30 - P 248 psi, T 360°F, F 375 gpm 13:30 - P 247 psi, T 364°F, F 376 gpm 15:30 - P 248 psi, T 365°F, F 375 gpm 17:30 - P 251 psi, T 362°F, F 371 gpm 19:30 - P 252 psi, T 364°F, F 373 gpm 21:30 - P 252 psi, T 363°F, F 375 gpm 23:30 - P 250 psi, T 359°F, F 372 gpm 01:30 - P 252 psi, T 364°F, F 376 gpm 03:30 - P 253 psi, T 364°F, F 375 gpm 05:30 - P 253 psi, T 365°F, F 375 gpm	

Management Summary

Continue pumping Step 7 of pump schedule. Monitor wellhead pressure, flowline temperature and separator liquid discharge flow. Silixa monitoring intervention fiber. RESMAN sampling as per schedule. Shalestone sampling separator discharge.

Comments

16B discharge pressure using manual pressure gauge and wellhead discharge temperature using a temp gun for verification purposes.

08:00 - 200 psi 377°F
12:00 - 200 psi 378°F
14:00 - 200 psi 375°F
16:00 - 200 psi 372°F
19:00 - 200 psi 374°F
05:00 - 200 psi 375°F

16B Discharge Flow 2 meter quit working. Reading 0 on Pason.

Casing/Tubular Information

Type	Size (ins)	Top MD (ft)	Top TVD (ft)	Bottom MD (ft)	Bottom TVD (ft)	Hole Section	OH Diam. (ins)	Nom. Wgt. (lbs)	Nominal Grade	LOT (lbs/gal)
FULL	16.000	4.0		1,136.0	1,135.0	SURF	22.000	84	OTHER	
FULL	11.750	-3.0	3.0	4,836.9	4,836.9	INT1	14.750	65	OTHER	
LINER	7.000	6.7	0.0	10,208.1	8,061.0	INT2	9.500	38	OTHER	

Safety Information

First Aid Treatments: 0 Medical Treatments: 0 Lost Time Incidents: 0 Days Since LTI:

☐ BOP Test ☐ Crownamatic Check



Daily Report

Utah FORGE

Well ID: FORGE 16B(78)-32

Job ID: 30 Day Flow Test

Well Name: FORGE 16B(78)-32

Field: FORGE

Sect: 32 Town: 26S Rng: 9W County: BEAVER State: UT

Report No: 28

Report For 06:00 AM 03-Sep-24

Weather Information

Sky Condition: Overcast

Visibility: 10

Air Temperature: 89 degF

Bar. Pressure:

Wind Speed/Dir: 7 / SE

Wind Gusts: