



Daily Report

Utah FORGE**Well ID: FORGE 16B(78)-32 Job ID: 30 Day Flow Test****Well Name: FORGE 16B(78)-32****Field: FORGE****Sect: 32 Town: 26S Rng: 9W County: BEAVER State: UT****Report No: 30****Report For 06:00 AM 05-Sep-24**

Operator:	U of U / FORGE Project	Rig:		Spud Date:	26-Apr-23	Daily Cost / Mud (\$):			---
Measured Depth (ft):	10947.0	Last Casing:	7.000 at 10,208	Wellbore:	Original Wellbore	AFE No.	AFE (\$)	Actual (\$)	
Vertical Depth (ft):	8559.0	Next Casing:		RKB Elevation (ft):	30.5	---	---		---
Proposed TD (ft):	10658.0	Last BOP Test:		Job Reference RKB (ft):	0.0	---	---		---
Hole Made (ft) / Hrs:	0.0 / 0.0	Next BOP Test:		Working Interest:		Totals:	---		---
Average ROP (ft/hr):						Job/Well (\$):			---
Days (actual / plan):	Drilling 0 / 22, Flat 0 / 0, Complete 0 / 52, Total 0 / 74								DOL: 30
Pers/Hrs:	Operator: 2 / 24	Contractor: 0 / 0	Service: 3 / 18	Other: 2 / 24	Total: 7 / 66				
Current Operations:	16B(78)-32 well shut in. Monitoring wellhead pressure.								
Planned Operations:	Monitor wellhead pressure. Rig down all rental equipment not associated with the wellhead. Set up Wagstaff crane and DiDrill wireline to attempt to fish fiber optics equipment from well.								
Wellsite Supervisors:	Leroy Swearingen					Tel No.:			

Operations Summary

From	To	Elapsed	End MD	Code	Operations Description	Non-Prod
6:00	6:30	0.50	10,947.0	EVAL	Completed step 7 of circulation test. Step down pump rate on 16A(78)-32 from 10 bpm to 0 bpm in 10 minute intervals.	
6:30	6:00	23.50	10,947.0	EVAL	Shut in 16B(78)-32 well. Monitor wellhead pressure. 08:00 - 1,473 psi 12:00 - 1,544 psi 16:00 - 1,572 psi 20:00 - 1,585 psi 00:00 - 1,580 psi 04:00 - 1,570 psi 06:00 - 1,565 psi	

Management Summary

Completed step 7 of circulation test. Stepped down pumping rate on 16A(78)-32 from 10 bpm to 0 bpm in 10 minute intervals. Shut in 16B(78)-32 well. Monitor wellhead pressure.

Casing/Tubular Information

Type	Size (ins)	Top MD (ft)	Top TVD (ft)	Bottom MD (ft)	Bottom TVD (ft)	Hole Section	OH Diam. (ins)	Nom. Wgt. (lbs)	Nominal Grade	LOT (lbs/gal)
FULL	16.000	4.0		1,136.0	1,135.0	SURF	22.000	84	OTHER	
FULL	11.750	-3.0	3.0	4,836.9	4,836.9	INT1	14.750	65	OTHER	
LINER	7.000	6.7	0.0	10,208.1	8,061.0	INT2	9.500	38	OTHER	