



# Daily Completion Report

Utah FORGE

Well ID: FORGE 16B(78)-32

Job ID: Clean Out

Well Name: FORGE 16B(78)-32

Field: FORGE

Sect: 32 Town: 26S Rng: 9W County: BEAVER State: UT

Report No: 3

Report For 06:00 AM 31-Jul-24

|                      |                 |                         |                  |                           |                   |                          |             |
|----------------------|-----------------|-------------------------|------------------|---------------------------|-------------------|--------------------------|-------------|
| Operator:            | Utah FORGE      | Rig:                    | WOR 117          | Wellbore:                 | Original Wellbore | Daily Cost / Fluid (\$): | ---         |
| Measured Depth (ft): | 10947.0         | Completion Days (act.): | 3                | Casing Head Elev (ft/hr): | 5415.0            | AFE No.                  | ---         |
| Vertical Depth (ft): | 8357.0          |                         |                  | Orig RKB Elev(ft):        | 30.5              | AFE (\$)                 | Actual (\$) |
|                      |                 | Days On Location:       | 3                | Job Reference RKB (ft):   | 16.0              | ---                      | ---         |
| Last Casing:         | 7.000 at 10,208 | Spud Date:              | 26-Apr-23        |                           |                   | Totals:                  | ---         |
| Plug Back MD (ft):   |                 |                         |                  |                           |                   | Job/Well (\$):           | ---         |
| Plug Back TVD (ft)   |                 | Pers/Hrs:               | Operator: 2 / 24 | Contractor:               | 8 / 96            | Service:                 | 7 / 60      |
|                      |                 |                         |                  |                           |                   | Other:                   | 1 / 10      |
|                      |                 |                         |                  |                           |                   | Total:                   | 18 / 190    |

Safety Summary: No incidents or events reported. Conducted Safety Meeting.

Current Operations: WOD

Planned Operations: Complete rigging up and accept rig. Set mixing tank and rig up. Make up bit and bit sub and begin picking up single joints of drill pipe from rack and going in the hole to casing scraper. Make up casing scraper and continue picking up joints of drill pipe to 7" casing shoe at 10,208'. Rabbit every joint picked up. Trip out of the hole with BHA 1.

Wellsite Supervisors: Leroy Swearingen

Tel No.:

Engineer(s):

## Operations Summary

| From  | To    | Elapsed | End MD   | Code   | Operations Description   | Non-Prod |
|-------|-------|---------|----------|--------|--|----------|
| 6:00  | 7:00  | 1.00    | 10,947.0 | SAFETY | WOD. Safety meeting with WOR 117 crew.   |          |
| 7:00  | 11:00 | 4.00    | 10,947.0 | RIGU   | Unload drill pipe, drill collars, handling equipment and misc. Rig up flow lines with Cameron flowback. Rollins Machine pulled flange from bottom of separator to refabricate. Spot UDES pump truck for circulating hole. United Rentals telehandler began leaking oil from hydraulic pump.  |          |
| 11:00 | 12:30 | 1.50    | 10,947.0 | RIGU   | Locate telehandler from Rollins until United Rentals can replace theirs. Wait on delivery.   |          |
| 12:30 | 17:00 | 4.50    | 10,947.0 | RIGU   | Rollins telehandler on location. Finish unloading drill pipe, drill collars, handling equipment and misc. Stack up flow cross, goathead and crown valve on 16A, torque and test to 10K psi with Weatherford. Move panel for sand separator and connect. Install Pason P/T sensors. Rig up Shalestone water lines and pumps to circulate hole. Rig up Weatherford power tongs and pipe handling equipment on rig floor. |          |
| 17:00 | 19:00 | 2.00    | 10,947.0 | RIGU   | Fill frac tank with water. Calibrate Pason sensors.  |          |
| 19:00 | 6:00  | 11.00   | 10,947.0 | WOD    | SDFN.  |          |

## Management Summary

PJSM with UDES crew, pushers, superintendents and FORGE WSM. Unloaded drill pipe, drill collars, handling equipment and misc. Rigged up flow lines with Cameron flowback. Spotted UDES pump truck for circulating hole. Stacked up flow cross, goathead and crown valve on 16A, torque and tested to 10K psi with Weatherford. Moved panel for sand separator and connected. Installed Pason P/T sensors. Rigged up Shalestone water lines and pumps to circulate hole. Rigged up Weatherford power tongs and pipe handling equipment on rig floor. Filled frac tank with water. Calibrated Pason sensors. SDFN.

## Casing/Tubular Information

| Type  | Size (ins) | Top MD (ft) | Top TVD (ft) | Bottom MD (ft) | Bottom TVD (ft) | Nom. Wgt. (lbs) | Nominal Grade | LOT (lbs/gal) |
|-------|------------|-------------|--------------|----------------|-----------------|-----------------|---------------|---------------|
| FULL  | 16.000     | 4.0         |              | 1,136.0        | 1,135.0         | 84              | OTHER         |               |
| FULL  | 11.750     | -3.0        | 3.0          | 4,836.9        | 4,836.9         | 65              | OTHER         |               |
| LINER | 7.000      | 6.7         | 0.0          | 10,208.1       | 8,061.0         | 38              | OTHER         |               |

## Perforation Information

### Stage: 5 of 5

| Perforation Date | Type | Method | Top (ft) | Bottom (ft) | Length (ft) | Comments   |
|------------------|------|--------|----------|-------------|-------------|--|
| 23-Apr-24 15:26  | GH   | TBGGUN | 8,774.0  | 8,883.0     | 109.0       | 8,774'-8,778', 8,834'-8,838', 8,870'-8,874', 8,879'-8,883'<br>Did not frac this stage. |

### Stage: 4 of 5

| Perforation Date | Type | Method | Top (ft) | Bottom (ft) | Length (ft) | Comments   |
|------------------|------|--------|----------|-------------|-------------|--|
| 17-Apr-24 00:00  | GH   | TBGGUN | 8,958.0  | 9,058.0     | 100.0       | 8,958'-8,962', 8,995'-8,999', 9,026'-9,030', 9,054'-9,058' |

### Stage: 3 of 5

| Perforation Date | Type | Method | Top (ft) | Bottom (ft) | Length (ft) | Comments                                    |
|------------------|------|--------|----------|-------------|-------------|---|
| 15-Apr-24 00:00  | GH   | TBGGUN | 9,265.0  | 9,393.0     | 128.0       | 9,265'-9,269', 9,343'-9,347', 9,389'-9,393' |



# Daily Completion Report

Utah FORGE

Well ID: FORGE 16B(78)-32

Job ID: Clean Out

Well Name: FORGE 16B(78)-32

Field: FORGE

Sect: 32 Town: 26S Rng: 9W County: BEAVER State: UT

Report No: 3

Report For 06:00 AM 31-Jul-24

## Perforation Information

### Stage: 2 of 5

| Perforation Date | Type  | Method | Top (ft) | Bottom (ft) | Length (ft) | Comments  |
|------------------|-------|--------|----------|-------------|-------------|---|
| 13-Apr-24 00:00  | OTHER | TBGGUN | 9,429.0  | 9,512.0     | 83.0        | 5 x 4' guns 9,429'-9,433', 9,447'-9,451', 9,459'-9,463', 9,475'-9,479', 9,508'-9,512' |

### Stage: 1 of 5

| Perforation Date | Type | Method | Top (ft) | Bottom (ft) | Length (ft) | Comments   |
|------------------|------|--------|----------|-------------|-------------|--|
| 10-Apr-24 14:00  | DP   | TBGGUN | 9,690.4  | 9,773.4     | 83.0        | 4 x 4' guns 9,690'-9,694', 9,745'-9,749', 9,756'-9,760', 9,769'-9,773' |

## Safety Information

| Meetings/Drills                   | Time                                       | Description  |
|-----------------------------------|--|--|
| Safety                            | 30   | PJSM with UDES personnel. Pinch points, suspended loads, proper PPE. |
| First Aid Treatments:             | 0  | Medical Treatments: 0  |
| Lost Time Incidents:              | 0  | Days Since LTI:  |
| <input type="checkbox"/> BOP Test | <input type="checkbox"/> Crownamatic Check |  |

## Weather Information

|                  |          |                |    |
|------------------|----------|----------------|----|
| Sky Condition:   | Clear    | Visibility:    | 10 |
| Air Temperature: | 88 degF  | Bar. Pressure: |    |
| Wind Speed/Dir:  | 19 / SSW | Wind Gusts:    |    |