



Daily Drilling Report

Well ID: FORGE 16B(78)-32

Job ID: 30 Day Flow Test

Field: FORGE

Utah FORGE

Well Name: FORGE 16B(78)-32

Sect: 32 Town: 26S Rng: 9W County: BEAVER State: UT

Report No: 3

Report For 06:00 AM 09-Aug-24

Operator:	U of U / FORGE Project	Rig:		Spud Date:	26-Apr-23	Daily Cost / Mud (\$):	---
Measured Depth (ft):	10947.0	Last Casing:	7.000 at 10,208	Wellbore:	Original Wellbore	AFE No.	---
Vertical Depth (ft):	8559.0	Next Casing:		RKB Elevation (ft):	30.5	AFE (\$)	---
Proposed TD (ft):	10658.0	Last BOP Test:		Job Reference RKB (ft):	0.0	Actual (\$)	---
Hole Made (ft) / Hrs:	0.0 / 0.0	Next BOP Test:		Working Interest:		Totals:	---
Average ROP (ft/hr):						Job/Well (\$):	---
Days (actual / plan):	Drilling 0 / 22,	Flat 0 / 0,	Complete 0 / 52,	Total 0 / 74		DOL:	3
Pers/Hrs:	Operator: 1 / 12	Contractor:	0 / 0	Service:	0 / 0	Other:	0 / 0
						Total:	1 / 12

Safety Summary: No incidents or events reported.

Current Operations: Well 16B(78)-32 shut-in for Step 2 of 30 Day Circulation Test.

Planned Operations: Monitor well while shut-in. Open well for Step 4 of pump schedule.

Wellsite Supervisors: Leroy Swearingen

Tel No.:

Operations Summary

From	To	Elapsed	End MD	Code	Operations Description	Non-Prod
6:00	9:00	3.00	10,947.0	EVAL	PJSM with Liberty, Resman, QuantumPro, Shalestone, Neubrex, GES, FORGE DSM Leroy Swearingen, John McLennan, and Kevin England.	
9:00	6:00	21.00	10,947.0	EVAL	Well 16B(78)-32 shut-in for Step 2 of 30 Day Circulation Test. 09:15 - 16B wellhead pressure 0 psi, 12:00 - 27 psi, 14:00 - 63 psi, 16:00 - 99 psi, 18:00 - 133 psi, 20:00 - 164 psi, 22:00 - 192 psi, 00:00 - 221 psi, 02:00 - 247 psi, 04:00 - 271 psi, 06:00 - 295 psi.	

Management Summary

PJSM with Liberty, Resman, QuantumPro, Shalestone, Neubrex, GES, FORGE DSM Leroy Swearingen, John McLennan, and Kevin England. Well 16B(78)-32 shut-in for Step 2 of 30 Day Circulation Test.

Comments

Water meter readings; Start on 8/5 1713469.8 bbl
8/6 1718019.4 bbl
8/7 1727643.3 bbl
8/8 1737545.0 bbl
8/9 1747462.9 bbl

Casing/Tubular Information

Type	Size (ins)	Top MD (ft)	Top TVD (ft)	Bottom MD (ft)	Bottom TVD (ft)	Hole Section	OH Diam. (ins)	Nom. Wgt. (lbs)	Nominal Grade	LOT (lbs/gal)
FULL	16.000	4.0		1,136.0	1,135.0	SURF	22.000	84	OTHER	
FULL	11.750	-3.0	3.0	4,836.9	4,836.9	INT1	14.750	65	OTHER	
LINER	7.000	6.7	0.0	10,208.1	8,061.0	INT2	9.500	38	OTHER	

Safety Information

First Aid Treatments:	Medical Treatments:	Lost Time Incidents:	Days Since LTI:
<input type="checkbox"/> BOP Test	<input type="checkbox"/> Crownamatic Check		

Weather Information

Sky Condition:	Clear	Visibility:	10
Air Temperature:	96 degF	Bar. Pressure:	
Wind Speed/Dir:	15 / S	Wind Gusts:	