



## Daily Report

Well ID: 16A(78)-32-STIM1

Job ID: Circulation Test

Field: FORGE

Utah FORGE

Well Name: FORGE 16A(78)-32-STIM1

County: Beaver State: UT Country: United States

Report No: 17

Report For 06:00 AM 22-Aug-24

Operator:	U of U / FORGE Project	Rig:		Spud Date:	12-Apr-22	Daily Cost / Mud (\$):	---
Measured Depth (ft):	10987.0	Last Casing:		Wellbore:	Original Wellbore	AFE No.	AFE (\$) Actual (\$)
Vertical Depth (ft):	8559.0	Next Casing:		RKB Elevation (ft):	30.5	---	---
Proposed TD (ft):		Last BOP Test:		Job Reference RKB (ft):		---	---
Hole Made (ft) / Hrs:	0.0 / 0.0	Next BOP Test:		Working Interest:		Totals:	---
Average ROP (ft/hr):						Job/Well (\$):	---
Days (actual / plan):	Drilling 0 / 0, Flat 0 / 0, Complete 0 / 0, Total 0 / 0					DOL:	17
Pers/Hrs:	Operator: 2 / 24	Contractor:	0 / 0	Service:	8 / 96	Other:	15 / 30
						Total:	25 / 150

**Safety Summary:** No incidents or events reported. Conducted Safety Meeting.

**Current Operations:** Pumping at 10.0 bpm. Samples being taken as per schedule. Total bbls pumped on circulation test 170,028.

**Planned Operations:** Pump Step 7 of Circulation Test at 10.0 bpm. RESMAN and QuantumPro adding tracers and sampling as per schedule. Shalestone sampling separator discharge.

**Wellsite Supervisors:** Leroy Swearingen

Tel No.:

### Operations Summary

From	To	Elapsed	End MD	Code	Operations Description	Non-Prod
6:00	6:00	24.00	10,987.0	PUMP	Pumping Step 7 on pump schedule at 10.0 bpm. Monitor wellhead pressure. RESMAN and QuantumPro running tracers and sampling. Shalestone sampling separator discharge. 07:30 - 2,980 psi 09:30 - 2,980 psi 11:30 - 2,976 psi 13:30 - 2,966 psi 15:30 - 2,971 psi 17:30 - 2,991 psi 19:30 - 2,985 psi 21:30 - 2,988 psi 23:30 - 2,996 psi 01:30 - 3,010 psi 03:30 - 3,001 psi 05:30 - 2,971 psi	

### Management Summary

Pumping Step 7 on pump schedule at 10.0 bpm. Monitor wellhead pressure. RESMAN and QuantumPro running tracers and sampling. Shalestone sampling separator discharge.

### Safety Information

Meetings/Drills	Time	Description
Safety	30	Safety brief with Cenovis, Fervo and FORGE representatives.
First Aid Treatments:	0	Medical Treatments: 0
Lost Time Incidents:	0	Days Since LTI:
<input type="checkbox"/> BOP Test		<input type="checkbox"/> Crownamatic Check

### Weather Information

Sky Condition:	Mstly clear	Visibility:	10
Air Temperature:	92 degF	Bar. Pressure:	
Wind Speed/Dir:	26 / SSW	Wind Gusts:	