



Daily Completion Report

Well ID: 55-29
Field: Newberry

Alta Rock Energy Inc.

Well Name: Newberry 55-29

Report No: 76

Report For 09:00 AM December 16, 2012

Project Manager: Michael Moore	Cost Incurred to Date:	\$4,534,097.57	State: OR
Measured Depth (ft.): 10,060	Field Tickets:		County: Deschutes
Vertical Depth (ft.):			Field: Newberry
Plug Back MD:			
Plug Back TVD:			

Current Operations: Air cap on well. Waiting to open well.

Prior Operations: Pressured up well with air to enable wellflow. Demobilize pumps, piping, electrical gear to storage yard.

Planned Operations: Open well to enable flow. Continue demobilization. Plan flow test for Tuesday

Well site Supervisors: Ted DeRocher Michael Moore **Tel No.:** 775-830-7406 541-410-1795

Operations Summary for December 15, 2012

From	To	Elapsed	Code	Operations Description
7:00	11:00		139.000	Test Mobilize air compressor up hill after plowing and grading road. Rig up to inject air into wellhead.
11:00	3:05pm		139.000	Test Inject air into 3" wing valve to WHP of 770 psi. SI air compressor. Observe rapid decrease in WHP to 545 psi. Rig up to parasitic string to continue to add air. Only a slight increase in WHP. Air
3:05pm	6pm		137.000	Rig Down Continue to rig down and demobilize pumps and other equipment not needed for flow test.
6pm	6am		139.000	Test Wait for well to heat up with air cap

Issued PO's

VENDOR	AMOUNT	DESCRIPTION

Activity Comments

--

