



Daily Completion Report

Well ID: 55-29
Field: Newberry

Alta Rock Energy Inc.

Well Name: Newberry 55-29

Report No: 75 **Report For 09:00 AM December 11, 2012**

Project Manager: Michael Moore	Cost Incurred to Date:	\$4,534,097.57	State: OR
Measured Depth (ft.): 10,060	Field Tickets:		County: Deschutes
Vertical Depth (ft.):			Field: Newberry
Plug Back MD:			
Plug Back TVD:			

Current Operations: Rigging down flow test equipment

Prior Operations: Opened flow line to try to initiate flow from well. Measured water level. Waited on air jammers.

Planned Operations: Rig down all equipment prior to major winter storm

Well site Supervisors: Ted DeRocher Michael Moore

Tel No.: 775-830-7406 541-410-1795

Operations Summary for December 19, 2012

From	To	Elapsed	Code	Operations	Description
6:00	9:00		139.000	Test	Plow roads. Wait on air jammers. 432 psi on WHP
9:00	10:40		139.000	Test	Open valve to allow well to flow. Well did not flow. Measured water level. 1040 at 10:41
10:40	12:06		139.000	Test	Heavy snowfall started. weatherford air compressor has not arrived so decided to rig down ahead of storm. Water level at 456 ft. at 12:06. Can't close master valve. Frozen solid
12:06	14:50		139.000	Rig down	Rig down test equipment and instrumentation and Tecton. Weatherford arrives on site with part too late. Heavy snow fall.
14:50	21:00		139.000	Rig down	Rig down test equipment.
21:00	6:00		139.000	Rig down	Wait for heaters for master valve.

Issued PO's

VENDOR	AMOUNT	DESCRIPTION

Activity Comments

No further water use.

