



Daily Completion Report

Well ID: 55-29
Field: Newberry

AltaRock Energy Inc.

Well Name: Newberry 55-29

Report No: 32 Report For **06:00 AM October 26, 2012**

Project Manager: Michael Moore		Cost Incurred to Date:	\$4,461,983.63	State: OR
Measured Depth (ft.):	10,060	Field Tickets:		County: Deschutes
Vertical Depth (ft.):				Field: Newberry
Plug Back MD:				
Plug Back TVD:				
Current Operations: Running stim pump 2				
Prior Operations: Running stim pump 2				
Planned Operations: Continue to run stim pump 2 until stim pump 1 repairs are completed				

Well site Supervisors: Ted DeRocher Michael Moore Tel No.: 775-830-7406 541-410-1795

Operations Summary for Oct. 25th					
From	To	Elapsed	Code		Operations Description
0:00	14:58	14.97	134.000	INJ	Ramped up stim pump 2 speed to 48 Hz
14:58	23:59	9.02	134.000	INJ	Stim pump 2 operating; generators refueled

Issued PO's			
VENDOR	AMOUNT		DESCRIPTION
Bend Oil	\$7,636.15		generator fuel

Activity Comments

Stim pump 2 running consistently; speed increased to 38.0 Hz.

Max. well head pressure reached today: 567 psi

Max. flow through pumps before bypass: 637 gpm

Max. flow down hole: 40gpm

Volume pumped down hole today: 52,877 gal.

Total injected volume: 471,666 gal. (as of 10/25/12 23:59)
Note that yesterday's reported total volume was in error.