Casing Information Report

Geothermal Resource Group

Well ID: AK-3 | **Well Name: AK-3**

Field: Hot Springs Bay Va Sect: 5 Town: 112W Rng: S005 County: Aleutians East State: AK

Casing Information

Run Date/Time:	05-Sep-16 14:00		
		Leak Off Test (lbs/gal):	
Well Section:	PERF	**String Type:**	LINER
String Top MD (ft):	755.00	**String Top TVD (ft):**	
Casing Shoe MD (ft):	1,955.00	**Casing Shoe TVD (ft):**	
String Nominal OD (ins):	3.500	**String Nominal ID (ins):**	3.060
Bit Diameter (ins):	3.825	**Avg. Open Hole Diam. (ins):**	3.825
Centralizers: No:		**Manufacturer/Type:**	
Depths:			
Hanger Type:		**Manufacturer:**	

Comments: Transferred from Casing Tally Detail on 07-Sep-16 11:06 Set string on bottom at 1955' with top of string at 755' set with 75 joints of HQ backed off from string leave in the hole.

String Component Details

No. Items	Item Type	Length (ft)	O.D.(ins)	I.D. (ins)	Weight (lbs)	Grade	Connection	Torque (ft lbs)
1	PERF	150.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	
1	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	
1	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	
1	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	
1	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	
1	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	
1	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	
1	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	
1	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	
1	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	
1	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	
1	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	
1	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	
1	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	
1	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	
1	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	

1	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	
1	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	
1	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	10.00	3.500	3.060	7.7	HQ	HRQ	
4	PERF	40.00	3.500	3.060	7.7	HQ	HRQ	
1	JOINT	50.00	3.500	3.060	7.7	HQ	HRQ	
Total Items:	45	1,200.00						